



Plug-N-Harvest CCC Pilot Site

ORGANIZATION: CCC

PRESENTER(S): STEVE KNOWLES

MEETING: CCC PILOT SITE: FEBRUARY 2020, BRUSSELS

CCC Pilot

North







West


- Structural survey and pilot site drawings undertaken
- ➤ Pre-construction preparation (south elevation)
 - Air vents not in use to be covered.
 - Nu-Air 'positive input ventilation' (in roof space) to be installed in property.
 - ➤ Other preparation TBA by Garcia Faura?





PnH modules – south elevation





- ➤ PnH with solar pv on south elevation incl triangular apex.
- ➤ Principle of sharing renewable energy between properties (i.e. batteries). Installation subcontractor proposal within budget.
- ➤ Do not recommend ventilation option.





Innovation contract requirements: Design solutions, fire and water


PnH on Whole South Facing Wall


Proposal for drainage and water-tightness where PnH extends beyond roof tiles??

Finishes and seals around doorways and windows??


Air vents and water drainage pipes??

Interface with standard EWI??













WP4 timetable

	Timeline																										
Responsibilities							2020									2021											
Nr.	Action	Responsible	Comments		Nr.	JAN I	FE	MA	AP	MA 、	JUN.	JUL .	AU S	SE O	C NC	DE	JAN	FE	MA	AP	MA .	JUN J	JL A	U SE	ОС	NO	DE
6	BOQ & Budget & ADBE Suppliers	GF	input (if needed)		6																						
8	Contract signature	PnH	each pilot owner except AHC		8																						
9	Innovation contr. AHC-GF (IC) signature	AHC	input (if needed)		9																						
10	Pilot Diagnosis	PnH	each pilot owner		10																						
13	Detailed design adaptation for all pilots	GF	input (if needed)		13																						
2	Façade Performance Testing	GF	input (if needed)		2																						
23a	Providers + preproduction logistic	GF	input (if needed)		23a																						
23b	Production	GF	input (if needed)		23b																						
24	Transportation	?	consider 1 week time		24																						
27	Installation modules	differs	consider 1 week time		27																						
22	Monitoring (pre- & post-)	PnH	input (if needed)		22																						





CCC Pilot – contract documentation

CCC suggested 'Statement of Intent' to Garcia Faura

• CCC will require 'installation contractor' to procure PnH goods and additional design services from GF (*GF will not install*).

CCC held pre-tender meetings with potential installation contractors.

- Cannot go to formal tender without GF installation drawings/manual etc (April 2020)
- Require realistic goods and installation quotations before committing to deliver both CCC & CU pilot sites.





CCC Pilot Monitoring

Sensors to be installed:

- Aeotec Multisensor x 16 (Temperature, humidity, presence) – early March
- MCO Home A8 sensor x 4 (CO2) early March
- Electricity & gas meter sensor mid March
- Weather sensor mid March
- Still to purchase solar radiation sensors.

Issues:

 7 month reduced monitoring period before end September construction.




















THANK YOU



